

Project Details	
Year:	2022
Parent Department:	Donegal County Council
Name of Contracting Body:	Donegal County Council
Name of Project/Description:	Greencastle Breakwater Project
Procurement Details	
Advertisement Date:	20/12/2022
Tender Advertised in:	eTenders – TED (v209)
Awarded to:	Foyle & Marine Dredging Limited
EU Contract Award Notice Date:	29/05/2023
Contract Price:	€16,162.949.91 inc. VAT
Progress	
Start Date:	April 2023
Expected Date of Completion per Contract:	October 2023
Spend in Year under Review:	-
Cumulative Spend to End of Year:	-
Projected Final Cost:	€16,62.949.91 inc. VAT
Value of Contract Variations:	Unknown
Date of Completion:	See above. Expected completion date is October 2023
Outputs	
Expected Output on Completion (E.G. XX kms of Road, No of units etc.)	The completion of this project will include a 150m extension to the partly constructed breakwater that will significantly improve safety of access and safety within Greencastle Harbour.
Output Achieved to date (E.G. X kms of Roads, No of Units etc.)	Contractor mobilisation on site and 5% complete